# BRIEFING TO THE FAILSWORTH & HOLLINWOOD DISTRICT EXECUTIVE

### **Highways & Engineering Service Update**

Portfolio Holder: David Hibbert

Report Authors: James Woodhead, Peter Kiely, Richard Edwards &

Sarah Robinson

### November 2104

### **Purpose of Report**

To provide the District Executive with an update on issues raised by Councillors and members of the public and to give an overview of the current activity in Highways.

### 1 UPDATE ON ISSUES RAISED AT PREVIOUS MEETINGS

The following issues have been raised by members (feedback in *italics*):

1.1 The Cabinet Member for Housing, Transport and Planning was looking to develop a strategy to deal with potholes and a feedback mechanism. Ongoing



### 2 UPDATE ON PROGRAMMES OF WORK

- 2.1 Highways Investment Programme 2013/14
  - 2.1.1 A6104 Hollins Road resurfacing complete (lining awaiting completion of major gas works expected to end Dec 14)
- 2.2 DP Schemes
  - 2.2.1 Failsworth East

Norman Street - Complete

2.2.2 Failsworth West

Dean Street - Complete

2.2.3 Hollinwood

School Road / Byron Street - Complete

#### 2.3 LTP

2.3.1 Unity Partnership is assisting the Council in developing "Oldham Gateway" proposals along the A62 Corridor. Options under consideration include Parking Lay-bys and central Boulevards.

The detailed design of this work is underway. Following this, the scheme will be prepared for Tendering. As this work is situated along the length of the A62 that is currently the site of British Gas activities, the Boulevarding / Lay-by improvement scheme will progress as soon as the gas main has been replaced.

Update Jan-14: The A62 scheme is currently out to tender. The scheme is programmed to commence during Feb 2014 and has a projected completion date of May 2014.

Update Mar-14: The A62 scheme is at the 'intention to award' stage of the tender process. The successful tender is within budget. The anticipated start date is March 2014 and has a projected completion date of July 2014. The revised date is to compensate for the potential statutory undertakers equipment diversion works.

Update Jun-14: The A62 highway civil's scheme is mid-way through its construction period. Please find a detailed briefing note explaining the scheme attached.

Update Nov-14: The A62 highway civil's scheme is now complete with the exception of tree planting which is programmed for the February planting season. The microasphalt scheme is now complete with

## some outstanding road markings that will be ongoing throughout November.

2.3.2 Investigations progressing into the Residents Parking Scheme along Wrigley Head.

The existing residents parking scheme along Wrigley Head will be amended slightly to introduce additional dual function spaces. Dual function spaces can be used for an unlimited period of time by permit holders but non permit holders are subject to a maximum stay of 3 hours. The hackney carriage stand on Wrigley Head is also being removed as part of this proposal.

Update January 2014: An objection has been received to the scheme which will be considered by the Council's Traffic Regulation Order Panel at their meeting on 10 March 2014.

Update June 2014: Due to personal circumstances of the Ward Members that sit on the TRO panel, the March meeting had to be postponed. This matter will now be considered at the Meeting on 23 June 2014.

Update November 2014: Amendment to residents parking scheme and removal of hackney carriage stand made operative on 9 September 2014

2.3.3 A request has been received into the investigation of Brookdale Street through traffic issues.

The Traffic team has been asked, via the District Co-ordinator, to look for a solution that will prevent HGVs travelling past the residential properties on Brookdale Street, which can be accessed via Beresford Street. A pinch-point has been suggested by Ward Councillors. The advice given to the District Co-ordinator is as follows:

When you refer to a pinch point I presume you mean a 6' 6" width restriction which would allow normal traffic to drive along the street, but anything greater in width than 6' 6" would be prevented 'through' access. This type of restriction has recently been estimated for a street in Chadderton and, due to the type of kerbing and illuminated signing requirements, they are expensive to introduce. The scheme in Chadderton has been estimated at £25,000; a width restriction within Brookdale Street would be a slightly different design to the one in Chadderton costs could be expected to be £10-15k.

The other alternative would be to introduce a Prohibition of Driving Order which would prevent any motorist from driving the full length of the street; a prohibition of driving order would see an island built in the middle of the road with the provision of 3 bollards to prevent vehicles from mounting and driving over the area. This arrangement is indicated on the attached drawing. It would also be necessary to erect a 'no through road' sign at each end of the street and erect temporary signs for a period of 6 months to

advise highway users the road layout has changed. The cost of providing all these measures would be in the region of £3,000.

However, when introducing this type of measure it is normal practice to ensure a turning head facility is provided on both sides of the island area. The street will be effectively split into two culs-de-sac and vehicles need to be able to turn round to exit the street in a forward gear; unfortunately, it is not possible to provide this facility along Brookdale Street. Having said that, looking at the surrounding streets in the area, none seem to have turning head provision. It is therefore suggested that if the councillors want to pursue the introduction of a prohibition of driving order a consultation should take place with local businesses and the refuse collection service to determine if a lack of turning head would cause them a problem.

Before the above can be introduced a legal order would have to be successfully processed; part of this process includes consulting with the emergency services, who may not be in favour of this type of restriction being introduced due to the difficulty it would cause them for access in an emergency.

Update January 2014: The District Executive comments are required for insertion into the Mod. Gov. report. Once the comments have been received the report can be submitted for delegated approval. The report is attached at the end of this report

Update March 2014: the report has been forwarded for delegated approval. Once approval has been granted the details of the scheme will be forwarded to the legal team for Advertisement. The advertisement period is 28 days. If no objections are received then arrangements can be made to have the scheme introduced; if objections are received they will have to be considered by the Council's Traffic Regulation Order Panel.

Update June 2014: The Legal order has been advertised and no objections have been received; arrangements are therefore being made to have to works completed on site.

#### Update November 2014: Works completed on site 20 October 2014.

2.3.4 Traffic regulation Orders are progressing at the South Failsworth Primary School. The associated School Safety Zone is awaiting LTP settlement.

Update June 2014 Detailed Design is complete and job is now out for pricing.

Update November 2014: The TRO is now operational and signage is in place.

2.3.5 Local Sustainable Travel Fund (LSTF) targeted at cycle tracks along Hollinwood Avenue from Rochdale Canal to the A62

Update June 2014 Detailed Design is complete and job is now out for pricing. Due to start construction within the next six weeks.

Update November 2014: LSTF School Safety Zone measures are now complete.

2.3.6 The Traffic Team has been approached by a resident of Wye Avenue, Failsworth for the introduction of double yellow lines within the street to remove the obstructive parking taking place. A briefing note is attached which considers this request and it is recommended that the District Executive advise on how this matter should be progressed.

Update March 2014: The District Executive has agreed that a consultation should be undertaken with the residents. This matter has been forwarded to the District Office for the consultation to be arranged.

Update June 2014: The consultation has been undertaken and the results are to be discussed with ward members. The ward members will receive the information by the end of June.

Update November 2014: The introduction of double yellow lines along one side of the street is currently being progressed through the Mod. Gov. system.

### 2.3.7 Tesco, Failsworth

As a result of recent feedback the design was revisited to include extra features. As a consequence of that the scheme would cost more than the available LTP funding in 13/14 so a revised bid was submitted for LTP 14/15 and an extra 53k of funding was secured. Unity is now in the process of refining the design. Construction stage is planned for December 2014.

Update November 2014: Detailed design is now complete so Regeneration and Brookhouse are negotiating the improvements with Tesco. Tesco will need to agree to the improvements as part of their lease agreement. Construction work is scheduled for after the Christmas embargo i.e. mid-January 2015. 2.3.8 The Traffic Team has been approached by Saville Products Ltd, of Banbury Road, Failsworth, for the introduction of double yellow lines along Banbury Road to assist with their deliveries. Banbury Road is currently being used by a neighbouring business as a parking facility and the parked vehicles are preventing deliveries being made to Saville Products. The introduction of double yellow lines has received delegated approval and is now with the Legal Team awaiting advertisement

Update November 2014: The Banbury Road / Ledbury Road prohibition of waiting became operative on 9<sup>th</sup> September 2014.

### 2.4 Utility works

2.4.1 A meeting has taken place with National Grid, to discuss the essential gas main replacement programme along Hollins Road. The length of gas main to be renewed is from the Copsterhill Road junction through to the Heron Street junction.

The work will commence at the roundabout at Copsterhill Road and will require Howgill Crescent to be closed with the use of 3 way lights to control traffic. The work will then progress along Hollins Road in the direction of Heron Street where the insertion technique will be used to keep traffic disruption to a minimum. If however a blockage is reached then it will be necessary to excavate the carriageway to locate the blockage.

It may also be necessary to use 3 way lights at the junction of Frederick Street and the junction of Trough Gate. National Grid has already approached the Fire Station about this and the Fire Station requirements will be met.

Once the gas main has been replaced it will then be necessary to replace the individual connections into the residential properties. Temporary signals will be used to undertake this work as the footway will be closed down and pedestrians will have to be accommodated within the carriageway.

The start date for the work has not yet been confirmed but it is expected to be around May or June this year and will take approximately 6 weeks to complete. National Grid will be undertaking a letter drop to residents in the area so they are aware of the disruption.

Update June 2014: Start date was 23<sup>rd</sup> May. Works planned until end of July.

Update November 2014: Works are expected to be complete by 7 November 2014.

### 2.5 Local Sustainable Transport Fund (LSTF)

2.5.1 As part of the Local Sustainable Transport Fund (LSTF) programme to link communities with employment opportunities and encourage sustainable commuting and business travel, there was an opportunity to improve the cycle link facilities along Hollinwood Avenue. It was identified as a potential route for improvement within Map 5 - Oldham Cycle Network of Cycle GM, for Cycling in Greater Manchester (published 2012).

The scheme utilises the existing footway width along the southern edge of Hollinwood Avenue, and converts it from a pedestrian only footway of 700m length to a shared footway cycleway. This will be via shared footway signage and hazard warning tactiles. The proposal will provide a cycle link between the cycle routes which currently end at Hollinwood Station and the Rochdale Canal towpath at Semple Way.

The detailed design is complete and the Highways Operations Team are due to commence the work at the beginning of November.

### 2.6 Direct Works teams

No update

### **List of Appendices**