ANNEX 2

CAPITAL INVESTMENT PROGRAMME REPORT 2022/23 Month 6 - September 2022

1 Background

1.1 The original capital programme for 2022/23 reflected the priorities outlined in the capital strategy as approved at Cabinet on 14 February 2022 and confirmed at the Council meeting on 2 March 2022 as detailed in Table 1 below.

Table 1 : Original Budget - Capital Programme 2022/23 to 2026/27

| 2022/23 | 2023/24 | 2024/25 | 2025/26 | 2026/27 | TOTAL |
|---------|---------|---------|---------|---------|---------|
| £000 | £000 | £000 | £000 | £000 | £000 |
| 100,248 | 86,993 | 64,253 | 48,810 | 47,083 | 347,387 |

2 **Current Position**

- 2.1 The position as at 30 September 2022 is highlighted in this report but as the year progresses the outturn projections will reflect the evolving position.
- 2.2 Table 2 shows the revised capital programme for 2022/23 as at 30 September 2022 at an overall expenditure level of £68.318m, following a number of changes explained in the following paragraphs.
- 2.3 Actual expenditure to 30 September 2022 was £18.842m (27.58% of forecast outturn). This spending profile is lower than in previous years. The position will be kept under review and budgets will be managed in accordance with forecasts.
- 2.4 For the remainder of the financial year, the programme will continue to be monitored and revised to take account of any new developments and changes in the profile of planned expenditure.

Table 2 – 2022/23 Capital Programme

| Directorate | Revised Budget (M03) £000 | Approved Virements (to M06) £000 | Proposed Virement/ Rephase £000 | Revised Budget (M06) £000 | Forecast £000 | Variance £000 |
|------------------------------------------------|------------------------------------|-------------------------------------------|------------------------------------------|------------------------------------|------------------|------------------|
| Community Health and Adult Social Care | 2,058 | (190) | - | 1,868 | 1,868 | - |
| Children's Services | 6,719 | 967 | - | 7,686 | 7,686 | - |
| Communities | 750 | - | (304) | 446 | 446 | - |
| Place and Economic Growth | 57,553 | (1,281) | (7,204) | 49,068 | 49,068 | - |
| Housing Revenue Account | 3,283 | - | (2,712) | 571 | 571 | - |
| Corporate/ Information Technology | 4,368 | 361 | (50) | 4,679 | 4,679 | - |
| Capital, Treasury & Technical Accounting | 3,964 | 36 | - | 4,000 | 4,000 | - |
| Funding for Emerging Priorities | - | - | - | - | - | - |
| Overall Total | 78,696 | (107) | (10,270) | 68,318 | 68,318 | - |

(subject to rounding - tolerance +/- £1k)

2.4 The approved movements of a net reduction of £0.107m are detailed in Table 3 below and the proposed net reduction of 2022/23 budget of £10.270m represent approved movements including new funding and realignment of existing funding, as detailed in Appendix I:

| Table 3 | | |
|---------|------------------------------------------|--------------------------|
| £000 | Project | Approved Movement |
| (200) | Social Care- General Provision | Realignment to IT Scheme |
| 5 | Disabled Facilities Grant (DFG) | Private Contributions |
| 200 | 0-19 Children's Centre IT System | Realignment from Social |
| | | Care General Provision |
| 161 | 0-19 Children's Centre IT System | Acceleration of Budget |
| 36 | Funding for Emerging Priorities | Realignment of budget |
| 4 | DFG - Boroughwide | Private Contribution |
| (35) | Education Basic Need General Provision | Realignment of Budget |
| 1,001 | Firbank Nursery extension | Acceleration of Budget |
| | Corporate Property - Legislative Repair | Acceleration and rephase |
| 12 | Works | of budgets |
| (2,030) | Essential Condition Works | Realignment and rephase |
| | | budgets |
| 150 | Kingsland School (Laurel Bank) - Heating | Realignment of budget |
| 130 | Horton Mill - Replace Hot/Cold pipes | Realignment of budget |
| 50 | Glodwick Primary - Dry Rot | Realignment of budget |
| 273 | Alexandra Park Depot | Additional Grant |
| 135 | Egyptian Room | Additional Grant |
| (107) | TOTAL | |

(subject to rounding – tolerance +/- £1k)

- 2.5 The proposed changes of £10.270m shown in Table 2 represent proposed service movements including the outcome of the Annual Review of the Capital Programme. This is detailed more fully from paragraph 2.15 and in Appendix I.
- 2.6 Given that this is the position at month 6, there remains an element of uncertainty about the forecast position and it is inevitable that this will change in the remaining months; that said the forecasts are based on the latest and most up to date information and give a better picture of the likely outturn.

Re-profiling of the Capital Programme

2.7 The revised capital programme for 2022/23 to 2026/27, taking into account all the above amendments in arriving at the revised forecast position, is shown in Table 4 together with the projected financing profile.

| | Revised Budget | | | | | |
|---------------------------------------------|-------------------|-----------------|-----------------|-----------------|-----------------|---------------|
| Directorate Budget | 2022/23 £000 | 2023/24 £000 | 2024/25 £000 | 2025/26 £000 | 2026/27 £000 | Total £000 |
| Community Health and Adult Social Care | 1,868 | 2,343 | 2,343 | 2,300 | 400 | 9,254 |
| Children's Services | 7,685 | 9,065 | 3,409 | 5,691 | 942 | 26,792 |
| Communities | 446 | 250 | | | | 696 |
| Place and Economic Growth | 49,068 | 68,807 | 76,042 | 41,550 | 29,636 | 265,103 |
| Housing Revenue Account | 571 | 10,839 | 7,914 | 1,150 | | 20,474 |
| Corporate/ Information Technology | 4,680 | 5,415 | 3,910 | 2,200 | 1,990 | 18,195 |
| Capital, Treasury & Technical Accounting | 4,000 | 138 | 138 | 234 | 10,120 | 14,630 |
| Funding for Emerging Priorities | | 1,493 | 1,624 | 836 | 1,884 | 5,837 |
| Overall Total | 68,318 | 98,350 | 95,380 | 53,961 | 44,972 | 360,981 |

Table 4 – 2022/2027 Capital Programme

(subject to rounding – tolerance +/- £1k)

| Funding | 2022/23 £000 | 2023/24 £000 | 2024/25 £000 | 2025/26 £000 | 2026/27 £000 | Total £000 |
|-----------------------------------|-----------------|-----------------|-----------------|-----------------|-----------------|---------------|
| Grants and Other Contributions | (38,697) | (38,480) | (16,705) | (4,587) | (2,500) | (100,969) |
| Prudential Borrowing | (23,731) | (46,015) | (69,917) | (47,324) | (40,502) | (227,489) |
| Revenue Contribution | (525) | (10,739) | (7,814) | (1,050) | - | (20,128) |
| Capital Receipts | (5,365) | (3,116) | (944) | (1,000) | (1,970) | (12,395) |
| Overall Total | (68,318) | (98,350) | (95,380) | (53,961) | (44,972) | (360,981) |

(subject to rounding – tolerance +/- £1k)

2.8 Since Month 3, the overall capital programme has increased by £3.756m mainly in 2023/24. This is due mostly to additional grants, namely £2.189m High Needs Provision, £0.707m Integrated Transport Block funding, £0.349m Special Provision Fund, £0.273m Public Sector Decarbonisation scheme and £0.135m Future High Street Fund.

Capital Receipts

2.9 As a result of the Annual Review of the capital programme more emphasis will be placed on utilising capital receipts rather than financing through prudential

borrowing in 2022/23. This resulted in an increased capital receipt requirement for 2022/23 of £2.367m and consequently increased the prudential borrowing requirement in future years.

- 2.10 The revised 2022/23 capital programme requires the availability of £5.365m of capital receipts for financing purposes. It is expected that £7.274m of capital receipts will be received in year, summarised in Table 6. The total net usable capital receipts currently received in year is £2.224m. The first £2.500m of capital receipts has been earmarked to be used to provide funding under the flexible use of capital receipts initiative.
- 2.11 The capital receipts position as at 30 September 2022 is summarised as follows:

| | £000 | £000 |
|----------------------------------------|---------|-------|
| Expected Capital Receipts | | 7,274 |
| | | |
| Capital Receipts Financing Requirement | | 5,365 |
| Usable Capital Receipt b/fwd. | - | |
| Actual received to date | (2,224) | |
| Further Required in 2022/23 | | 3,141 |

Table 5 – Capital Receipts 2022/23

- 2.12 Given the significant amounts of receipts needed to finance the capital programme in this and future years it is imperative that the capital receipts/disposal schedule is adhered to. This is monitored at the monthly Capital Receipts meeting and will be subject to on-going review throughout the year. It is of course recognised that the pandemic has had an impact of business/economic activities making capital disposals more challenging.
- 2.13 The 2022/23 to 2026/27 Capital Strategy and Capital Programme introduced an expectation of the level of receipts that is anticipated in each of the respective years and therefore an estimate as to the resultant level of over or under programming in order to present a balanced budget. The revised and updated position is illustrated in the table below:

|) | £000 | | | |
|-------------|--------------------------|----------|--------------|--------------------|
| | 2000 | £000 | £000 | £000 |
| - | (1,909) | (118) | 826 | 1,826 |
| 50) | (1,325) | - | - | - |
| 24) | | | | |
| ' 4) | (3,234) | (118) | 826 | 1,826 |
| 65 | 3,116 | 944 | 1,000 | 1,970 |
| | (118) | 826 | 1,826 | 3,796 |
| (| 7 4) 65 09) | 65 3,116 | 65 3,116 944 | 65 3,116 944 1,000 |

Table 6 – Capital Receipts 2022/23 - 2026/27

(subject to rounding - tolerance +/- £1k)

2.14 The projected capital receipts for this year exceed the financing requirement and if delivered will enable a healthy balance of receipts to be carried forward into 2023/24. The balance reduces by the end of 2023/24 and current projections

identify a shortfall in the following three years to 2026/27. This position will be kept under review.

Annual Review of the Capital Programme

- 2.15 In accordance with previous practice, the Annual Review of the Capital Programme has taken place (the Summer Review). There has been extensive discussion with Project Managers and Finance Officers to determine an updated profile of expenditure for all schemes. It also examined any further opportunities to reallocate resources or decommission schemes. It is also included an in-depth analysis of capital receipts.
- 2.16 The review has highlighted a requirement for a net rephasing of £10.313m of planned expenditure from 2022/23 to future years, together with some realignments and also rephasing from 2024/25 to later years. The detailed outcome can be found in Appendix I on a scheme by scheme basis and is summarised below on a Portfolio basis.

a) Place and Economic Growth

There is a proposed rephasing of planned expenditure of £7.601m from 2022/23 to 2023/24 and future years. The key changes are outlined below

- Reprofiling of £2.144m of Asset Management Corporate projects from 2022/23 to future years.
- Reprofiling of £2.170m of Asset Management Education projects from 2022/23 to future years.
- Reprofiling of £3.286m of Transport related projects from 2022/23 to future years
- Reprofiling of £0.970m of the Mercury Abatement project from 2024/25 to 2026/27.
- In-year realignment of £3.000m between Asset Management Corporate and Education Projects.

b) Housing Revenue Account

There is a proposed rephasing of £2.712m from 2022/23 and 2023/24 to future years to reflect revised planned expenditure.

3 Conclusion

3.1 Following the Annual Review a further detailed review of the capital programme is now being undertaken in preparation for the Capital Strategy 2023/24 to 2027/28. If there are any additional surplus resources that can be realigned or any further re-profiling required it will be incorporated into the starting position of the Capital Strategy.

3.2 For the remainder of the financial year, the programme will continue to be monitored and revised to take account of any new developments and changes in the profile of planned expenditure and will be reported to Members on a regular basis.

4 Appendices

4.1 Appendix A - SUMMARY – Month 6 - Community Health and Adult Social Care Appendix B - SUMMARY – Month 6 - Children's Service Appendix C - SUMMARY – Month 6 - Communities Appendix D - SUMMARY – Month 6 - Place and Economic Growth Appendix E - SUMMARY – Month 6 - Housing Revenue Account (HRA) Appendix F - SUMMARY – Month 6 - Corporate/Information Technology Appendix G - SUMMARY – Month 6 - Capital Treasury and Technical Accounting Appendix H - SUMMARY – Month 6 - Funding for Emerging Priorities Appendix I - SUMMARY – Month 6 - Proposed Changes

APPENDIX A

SUMMARY – Month 6 (September 2022) - Community Health and Adult Social Care

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|----------------------------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Adult Services | 2,058 | (190) | - | 1,868 | 1,868 | - |
| Community Health and Adult Social Care Total | 2,058 | (190) | - | 1,868 | 1,868 | - |

(subject to rounding – tolerance +/- £1k)

Major Variances Commentary

No additional variances to report

APPENDIX B

SUMMARY – Month 6 (September 2022) – Children's Service

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|-----------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Schools - General Provision | 564 | (35) | - | 529 | 529 | - |
| Schools - Primary | 1,563 | 1,001 | - | 2,564 | 2,564 | - |
| Schools - Secondary | 4,589 | - | - | 4,589 | 4,589 | - |
| Schools - Special | 3 | - | - | 3 | 3 | - |
| Schools New Build | - | - | - | - | - | - |
| Children's Service Total | 6,719 | 967 | = | 7,686 | 7,686 | - |

(subject to rounding - tolerance +/- £1k)

Major Variances Commentary

No additional variances to report

APPENDIX C

SUMMARY – Month 6 (September 2022) – Communities

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|-----------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Local Investment Fund | 750 | - | (304) | 446 | 446 | - |
| Communities Total | 750 | - | (304) | 446 | 446 | - |

(subject to rounding - tolerance +/- £1k)

Major Variances Commentary

No additional variances to report

APPENDIX D

SUMMARY – Month 6 (September 2022) – Place and Economic Growth

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|--------------------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Asset Mgt - Asset Management | 8,337 | (960) | (2,144) | 5,233 | 5,233 | - |
| Asset Mgt - Education Premises | 6,029 | (1,700) | (2,170) | 2,158 | 2,158 | - |
| Boroughwide Developments | 9,019 | 1,245 | - | 10,264 | 10,264 | - |
| Development | 12 | - | - | 12 | 12 | - |
| Boroughwide Projects | 80 | - | - | 80 | 80 | - |
| Cemeteries and Crematorium | 9 | - | - | 9 | 9 | - |
| Countryside | 155 | - | - | 155 | 155 | - |
| Parks | 38 | - | 139 | 177 | 177 | - |
| Playing Fields & Facilities | 2 | - | - | 2 | 2 | - |
| Parks & Playing Fields | 13 | - | - | 13 | 13 | - |
| Private Housing - HMRF | 129 | - | - | 129 | 129 | - |
| Private Housing - Non-HMRF | 63 | - | - | 63 | 63 | - |
| Public Realm | 75 | - | - | 75 | 75 | - |
| Strategic Acquisitions | - | - | - | - | - | - |
| Town Centre Developments | 14,494 | 135 | - | 14,630 | 14,630 | - |
| Accident Reduction | 1,699 | - | - | 1,699 | 1,699 | - |
| Bridges & Structures | 5,364 | - | (1,762) | 3,602 | 3,602 | - |
| Fleet Management | 1,443 | - | - | 1,443 | 1,443 | - |
| Highway Major Works/Drainage schemes | 5,667 | - | (930) | 4,737 | 4,737 | - |
| Minor Works | 725 | - | (256) | 469 | 469 | - |
| Miscellaneous | 4,200 | - | (80) | 4,120 | 4,120 | - |
| Street Lighting | - | - | - | - | - | - |
| Place and Economic Growth Total | 57,553 | (1,281) | (7,204) | 49,068 | 49,068 | - |

(subject to rounding - tolerance +/- £1k)

Major Variances Commentary No additional variances to report

APPENDIX E

SUMMARY – Month 6 (September 2022) - Housing Revenue Account (HRA)

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|-------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Housing Revenue Account | 3,283 | - | (2,712) | 571 | 571 | - |
| HRA Total | 3,283 | - | (2,712) | 571 | 571 | - |

(subject to rounding – tolerance +/- £1k)

Major Variances Commentary

No additional variances to report

APPENDIX F

SUMMARY – Month 6 (September 2022) – Corporate/Information Technology

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|------------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Information Technology | 4,368 | 361 | (50) | 4,679 | 4,679 | - |
| Information Technology Total | 4,368 | 361 | (50) | 4,679 | 4,679 | - |

(subject to rounding - tolerance +/- £1k)

Major Variances Commentary

No additional variances to report

APPENDIX G

SUMMARY – Month 6 (September 2022) – Capital Treasury and Technical Accounting

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|-------------------------------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Cross Cutting /Corporate | 3,964 | 36 | - | 4,000 | 4,000 | - |
| Capital Treasury and Technical Accounting Total | 3,964 | 36 | - | 4,000 | 4,000 | - |

(subject to rounding – tolerance +/- £1k)

Major Variances Commentary

No additional variances to report

APPENDIX H

SUMMARY – Month 6 (September 2022) - Funding for Emerging Priorities

| Service area | Revised Budget (M03) £000 | Approved Changes /Virements (to M06) £000 | Proposed Virement (M06) £000 | Revised Budget (M06) £000 | Forecast £000 | Year End Variance £000 |
|---------------------------------------|------------------------------------|-------------------------------------------------------|---------------------------------------|------------------------------------|------------------|------------------------------|
| Funding for Emerging Priorities | - | - | - | - | - | - |
| Funding for Emerging Priorities Total | - | - | - | - | - | - |

(subject to rounding - tolerance +/- £1k)

Major Variances Commentary

No additional variances to report.

APPENDIX I

SUMMARY – Month 6 (September 2022) Proposed Changes

| EXPENDITURE BUDGETS TO BE REPROFILED AS AT 30 SEPTEMBER 2022 | 2022/23 | 2023/24 | 2024/25 | 2025/26 | 2026/27 | Comments |
|-----------------------------------------------------------------|-----------|---------|---------|---------|---------|---------------------------------------------------------------------|
| Directorate / Scheme | £000 | £000 | £000 | £000 | £000 | |
| Communities | | | | | | |
| Local Investment Fund | (304) | | - | - | - | Realignment to project |
| Communities TOTAL | (304) | - | - | - | - | |
| | | | | | | |
| Place and Economic Growth | | | | | | |
| Essential Condition Works - General Provision | 1,135 | (1,000) | (1,000) | (1,000) | - | Rephase to future years and realigning budget across the Service |
| Corporate Property - Major Repair Works General Provision | (316) | 430 | 1,000 | 1,000 | - | Rephase to future years and realigning budget across the Service |
| Royton Town Hall | - | 1,000 | - | - | - | Realignment to project |
| Crompton Cemetery Improvements | 13 | | | | | Realignment to project |
| Dogford Park | 35 | | | | | Realignment to project |
| George Street Pitch | 6 | | | | | Realignment to project |
| Rowland Way and Medlock Way | 23 | | | | | Realignment to project |
| Salmon Fields Highway improvement | 25 | | | | | Realignment to project |
| Sickle Street | 29 | | | | | Realignment to project |
| St Paul's School | 7 | | | | | Realignment to project |
| Stoneleigh and Whitehall Lane parks | 56 | | | | | Realignment to project |
| Tandle Hill | 36 | | | | | Realignment to project |
| Traffic calming Burnley Lane | 44 | | | | | Realignment to project |
| Traffic Calming Firwood Park Estate | 30 | | | | | Realignment to project |
| Golburn Clough | 6 | | | | | Additional Grant in Aid funding |
| Golburn Clough | (57) | | | | | Realignment - budget not required |
| Hunters Lane | (6) | | | | | Realignment - budget not required |
| Transport Capital - General Provision | 63 | | | | | Realignment - budget not required |
| Haven Lane Traffic Calming | <u>87</u> | | | | | New S106 funding |

| EXPENDITURE BUDGETS TO BE REPROFILED AS AT 30 SEPTEMBER 2022 | 2022/23 | 2023/24 | 2024/25 | 2025/26 | 2026/27 | Comments |
|----------------------------------------------------------------------------------------|---------|---------|---------|---------|---------|--------------------------------|
| Directorate / Scheme | £000 | £000 | £000 | £000 | £000 | |
| Greenacres Cemetery - entrance lodge, boundary walls, archway and roof | (22) | - | - | - | - | Realign budgets within Service |
| Chadderton Town Hall Toilet | (79) | 79 | - | - | - | Rephase to future years |
| Moorhey Street Depot - Re-wire | (44) | - | - | - | - | Realign budgets within Service |
| Huddersfield Road, Diggle - Retaining Wall | (29) | - | - | - | - | Realign budgets within Service |
| Ferney Field, Chadderton - Flood/Drainage Defences | (28) | - | - | - | - | Realign budgets within Service |
| Old Mill Lane Grotton - Burghley Close Greenacres | (175) | - | - | - | - | Realign budgets within Service |
| Oldham Failsworth Royton Saddleworth Sports Centre | 7 | - | - | - | - | Realign budgets within Service |
| Boroughwide - Flood Damaged Walkways/Footpaths, Bridges and Retaining Structures | (230) | 230 | - | - | - | Rephase to future years |
| Moorhey Street Electrical Upgrade | (1,232) | 1,276 | - | - | - | Rephase to future years |
| Medlock Court Electrical/Fire Alarm Upgrade | (130) | 130 | - | - | - | Rephase to future years |
| OCL - Saddleworth Pool Essential Repairs to Pool and Plant | (27) | - | - | - | - | Realign budgets within Service |
| Chadderton Cemetery Electrical Rewire | (40) | - | - | - | - | Realign budgets within Service |
| Failsworth Sports Centre - Replacement Boiler | 150 | - | - | - | - | Realign budgets within Service |
| Taj Palace Asbestos | 50 | - | - | - | - | Realign budgets within Service |
| South Failsworth Primary - External Cladding & Playground | (110) | - | - | - | - | Realign budgets within Service |
| Saddleworth School - Essential Electrical Rewiring and Circuit Replacement Works | (195) | - | - | - | - | Realign budgets within Service |
| Delph Primary School - Safeguarding Works | (11) | - | - | - | - | Realign budgets within Service |
| Greenfield St Marys Retaining Wall | (151) | - | - | - | - | Realign budgets within Service |
| Friezland Primary School - Electrical Rewire | 10 | - | - | - | - | Realign budgets within Service |

| EXPENDITURE BUDGETS TO BE REPROFILED AS AT 30 SEPTEMBER 2022 | 2022/23 | 2023/24 | 2024/25 | 2025/26 | 2026/27 | Comments |
|-----------------------------------------------------------------|---------|---------|---------|---------|---------|---------------------------------------------|
| Directorate / Scheme | £000 | £000 | £000 | £000 | £000 | |
| Ferney Field Community School - Flood Mitigation | (33) | - | - | - | - | Realign budgets within Service |
| Higher Failsworth Primary - Roofing | (98) | - | - | - | - | Realign budgets within Service |
| Mather Street Primary School -Roofing | (246) | - | - | - | - | Realign budgets within Service |
| Hodge Clough - Electrical Rewire | (300) | - | 300 | - | - | Rephase to future years |
| Kingsland Primary - Asbestos removal | (115) | 115 | - | - | - | Rephase to future years |
| Mills Hill Primary / Whitegate end - asbestos removal | (30) | 30 | - | - | - | Rephase to future years |
| South Failsworth Jr/Inf Heating replacement | (250) | - | - | - | - | Realign budgets within Service |
| Springhead Primary - New Boiler and plant controls | (125) | 125 | - | - | - | Rephase to future years |
| Christ Church Denshaw Heating Replacement | (280) | - | 280 | - | - | Rephase to future years |
| Glodwick Primary Heating Replacement / Windows | (280) | 280 | - | - | - | Rephase to future years |
| Delph Primary Electrical Rewire | (230) | - | 230 | - | - | Rephase to future years |
| Hodge Clough Essential Drainage Works | (50) | - | - | - | - | Realign budgets within Service |
| Mather Street Electrical Rewire | (120) | - | 120 | - | - | Rephase to future years |
| Beever Street Heating Replacement | (280) | - | 280 | - | - | Rephase to future years |
| Bare Trees Primary Electrical Rewire | (130) | - | 130 | - | - | Rephase to future years |
| Horton Mill Electrical Rewire | (280) | - | 280 | - | - | Rephase to future years |
| Mercury Abatement | - | - | (970) | - | 970 | Rephase to future years |
| Bridge Work - King Street Roundabout Footbridge | (171) | 67 | - | - | - | Rephase & Realign budgets within Service |
| Park Bridge NCN 626 to Ashton | (83) | 83 | - | - | - | Rephase to future years |
| Waterloo & Wellington Bridges | (1,508) | 1,508 | - | - | - | Rephase to future years |
| Transport Investment | (578) | 636 | - | - | - | Rephase & Realign budgets within Service |
| Oldham Town Centre Improvements | (375) | 375 | - | - | - | Rephase to future years |
| Royton Town Centre Connection | (10) | 10 | - | - | - | Rephase to future years |

| EXPENDITURE BUDGETS TO BE REPROFILED AS AT 30 SEPTEMBER 2022 | 2022/23 | 2023/24 | 2024/25 | 2025/26 | 2026/27 | Comments |
|-----------------------------------------------------------------|----------|---------|---------|---------|---------|----------------------------------------------------|
| Directorate / Scheme | £000 | £000 | £000 | £000 | £000 | |
| Park Road NCN 626 to Town Centre | (32) | 32 | - | - | - | Rephase to future years |
| Chadderton Pedestrian & Cycle Access Improvements | (256) | 306 | - | - | - | Rephase & Realign budgets within Service |
| GD3 – Town Centre Hunters Lane | (4) | - | - | - | - | Realign budgets within Service |
| Transport – Integrated Transport Block grant allocation | | 707 | | | | New Grant allocation – allocated directly to 23/24 |
| Southlink Traffic Signal Junction (GD3) | (269) | 269 | - | - | - | Rephase to future years |
| Place and Economic Growth TOTAL | (7,204) | 6,688 | 650 | - | 970 | |
| Housing Revenue Account (HRA) | | | | | | |
| HRA Capital Strategy | (2,712) | 2,712 | - | - | - | Rephase to future years |
| Housing Revenue Account TOTAL | (2,712) | 2,712 | - | - | - | |
| Corporate / Information Technology (IT) | | | | | | |
| IT Schemes | (50) | (90) | - | - | - | Rephase to future years- other services |
| Corporate / Information Technology TOTAL | (50) | (90) | | | | |
| TOTAL | (10,270) | 9,310 | 650 | - | 970 | |

(subject to rounding - tolerance +/- £1k)

| FINANCING BUDGETS TO BE REPROFILED AS AT 30 SEPTEMBER 2022 | 2022/23 | 2023/24 | 2024/25 | 2025/26 | 2026/27 |
|---------------------------------------------------------------|---------|---------|---------|---------|---------|
| Fund Source | £000 | £000 | £000 | £000 | £000 |
| Grants and Contributions | 5,245 | (4,439) | (1,620) | - | - |
| Prudential Borrowing | 2,208 | (2,056) | - | - | - |
| Revenue Contribution (HRA) | 2,712 | (2,712) | - | - | - |
| Capital Receipts | 105 | (103) | 970 | - | (970) |
| TOTAL | 10,270 | (9,310) | (650) | - | (970) |

(subject to rounding - tolerance +/- £1k)