

## Appendix

### Shaw Town Centre Inspection

#### **Market Street**

- Column No 11 & 12 reinstatements around base of column sunk and paving flags cracked
- Column No 10 requires paving block replacing around base of column. Cement mortar used on site.
- Column No 9 Reinstatement sunk and block paving requires pointing.
- Column No 8 Reinstatement and block requires attention, embellishment kit requires setting (Bottom kit not on the ground)
- Column No7R – 7 reinstatements to feeder pillar and block transfer to new column sunk and requires pointing approx. 5mtrs.
- Column No 6 Requires repositioning to front of footway also reinstatement sunk and requires attention.
- Column No5 Transfer, reinstatement sunk and requires attention. Blocks cracked. Column requires moving to front of footpath.
- Column No 4 requires moving to front of footpath, reinstatement at base of column requires attention Mortar mix.
- Column No4R sunken reinstatement trip hazard.
- Column No 3 reinstatement sunk.
- Column No3R sunken reinstatement outside shop. This column was moved several times due to site conditions.
- Column No2 reinstatement requires attention, Pointing, bottom Embellishment kit requires dropping.
- Column No1 Reinstatement around base of column requires block putting back. Column requires moving to front of footpath.
- Column No2R Block reinstatement cracked and sunk.

It was noted that in places buff paving flags had been used in place of the specified flags. Confirmation would be required from Highways that the ones used are acceptable.

## Appendix

### **Milnrow Road**

- Column No1 Blocks missing and replaced with cement. Reinstatement sunk.
- Column No2 Transfer, reinstatement to block sunken, block missing from base of column, traffic bollard on site for wet cement?
- Column No3 Transfer Sunken reinstatement at Bus Stop. Cement mix around base of column.
- Column No3R reinstatement requires attention, sunk incorrect block put back.
- Column No 4 to 5 long transfer Ducting including road crossing at Crossly Street. Reinstatement sunk on road crossing. Incorrect material used. Yellow lines require putting back also repair to white lining. Drop crossing kerb requires lifting?
- Column No7 Tarmac Reinstatement loose and braking up.
- Column No6R paving flags require re-pointing and setting.